

## CONSTRUCTION SEQUENC

- THE CONTRACTOR SHALL READ AND COMPLY WITH ALL REQUIRED PRE-CONSTRUCTION PERMIT CONDITIONS PRIOR TO THE START OF CONSTRUCTION
- THE CONTRACTOR SHALL VERIFYING THE LOCATION OF THE PROPERTY LINE BEFORE START OF WORK.

X 280 TW

TOP OF WALL

PROPOSED SPOT

PROPOSED CONTOUR

EXISTING CONTOUR

PROPERTY LINE

ВW

NEW / EX. LAWN

NEW SILT FENCE BOTTOM OF WALL 262

- WALL DECONSTRUCTION AND SOIL REMOVAL IS EXPECTED TO BEGIN IN THE NORTHWEST CORNER AND PROGRESS SOUTH.
- TEMPORARY SOIL STOCK PILES SHALL BE CONFINED TO EXISTING AREAS ON MAP, ALL STOCK PILES SHALL BE SURROUNDED BY SILT FENCE. ANY EXCESS MATERIAL SHALL BE REMOVED FROM SITE. EXISTING STOCK PILES MAY BE REMOVED TO ADD DECONSTRUCTION SEQUENCE.

**GENERAL NOTES:** 

SURVEY INFORMATION TAKEN FROM A PLAN ENTITLED "TOPOGRAPHIC/LOCATION SURVEY", PREPARED BY WALTER SKIDD-LAND SURVEYOR. LLC, REVISED TO MARCH 17, 2023. SEE THIS PLAN FOR ADDITIONAL INFORMATION AND NOTES PRIOR TO THE START OF SITE WORK.

- ESTABLISH NEW WALL HEIGHTS. ALL NEW WALLS ARE PROPOSED AT 4'-11" MAX. HEIGHT. ANY PORTION OF WALLS BETWEEN 5-6' WILL REQUIRE SAFETY FENCING IN CONFORMANCE TO TOWN CODES. PROVIDE INSPECTIONS AS NEEDED BY STRUCTURAL ENGINEER FOR NEEDED CERTIFICATIONS.
- NEWLY CONSTRUCTED AND RECONSTRUCTED WALLS SHALL BE A MINIMUM OF 6"INSIDE OF PROPERTY LINE.
- REMOVAL ALL EXCESS STONE OFF SITE.
- ESTABLISH NEW 1:2 (V:H) SLOPE AS NOTED ON
- SPREAD TOPSOIL AND FINE GRADE SITE.
- PROVIDE STRAW FABRIC (EROSION CONTROL BLANKET) TO FINISHED SLOPE TO ENHANCE GERMINATION VEGETATION GROWTH FOR FINAL STABILIZATION.
- REMOVE EROSION CONTROLS WHEN SITE SOILS ARE STABLE.

- EROSION CONTROL NOTES:

  1. LAND DISTURBANCE SHALL BE KEPT TO A MINIMUM. RESTABILIZATION OF DISTURBED SOILS SHALL BE COMPLETED AS SOON AS POSSIBLE.
- ALL EROSION CONTROL MEASURES SHALL BE IN ACCORDANCE WITH THE STANDARDS AND SPECIFICATIONS NOTED IN THE "CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL", DEP BULLETIN 34, 2002.
- ADDITIONAL EROSION CONTROL MEASURES SHALL BE INSTALLED DURING THE CONSTRUCTION PERIOD AS NEEDED AT THE CONTRACTOR'S EXPENSE. THE TOWN WETLAND DEPARTMENT STAFF AND THE PROJECT LANDSCAPE ARCHITECT SHALL HAVE THE AUTHORITY IN DETERMINING THE NEED FOR ADDITIONAL CONTROLS.
- DISTURBED AREAS TO BE LEFT EXPOSED FOR MORE THAN 21 DAYS SHALL BE SEEDED WITH RYEGRASS AT THE RATE OF 1 IBS. PER 1000 SQUARE FEET WITHIN SEVEN DAYS OF THE OCCURRENCE OF THE DISTURBANCE. APPLY SOIL AMENDMENTS AND MULCH AS NEEDED TO ESTABLISH A DENSE, UNIFORM AND HEALTHY VEGETATION STAND OVER SEEDED AREAS.
- THE SITE CONTRACTOR SHALL UTILIZE METHODS AND MATERIALS FOR THE PREVENTING OF DUST (SOIL) BLOWING ONTO OFFSITE AREAS.
- EROSION CONTROLS SHALL BE MAINTAINED IN PROPER WORKING ORDER DURING THE CONSTRUCTION PERIOD AND UNTIL THE SITE SOILS ARE STABILIZED. EROSION CONTROLS SHALL BE INSPECTED WEEKLY AND AFTER EACH RAINFALL AND REPAIRED WITHIN 24 HOURS. THE SITE CONTRACTOR SHALL MAINTAIN AN EXTRA SUPPLY OF SILT FENCE (50' MIN.) ON THE SITE FOR EMERGENCY REPAIRS.
- WHEN POSSIBLE, EROSION CONTROLS SHALL BE INSTALLED PRIOR TO CONSTRUCTION.
- IF CONSTRUCTION OPERATIONS ARE DELAYED FOR ANY REASON ONCE SITE DISTURBANCE HAS OCCURRED, THE SITE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROPER ROUTINE MAINTENANCE AND INSPECTION OF THE EROSION CONTROL MEASURES DURING THIS PERIOD.
- SWEEP SITE AND ADJACENT ROADWAYS AS NEEDED TO KEEP THEM CLEAN OF ACCUMULATED SITE SEDIMENTS THROUGHOUT THE PROJECT PERIOD.
- SEEDED AREAS THAT ARE ON SLOPES ON OR GREATER THAN 10% SHALL BE COVERED WITH AN EROSION CONTROL BLANKET (INCLUDING ANCHOR STAPLES) THAT IS PLASTIC-FREE AND 100% BIODEGRADABLE OR PHOTODEGRADABLE WITHIN TWO YEARS.

## E (GENERAL):

LEGEND

- INSTALL A DOUBLE ROW OF SILT FENCE (EROSION CONTROLS) AS NOTED AT LIMITS OF SITE WORK PER SITE PLAN. CHECK EROSION CONTROL MEASURES WEEKLY. REPAIR AS NEEDED.
- FOLLOW CONSTRUCTION SEQUENCE AND SPECIFICATIONS FOR WALL DECONSTRUCTION BY STRUCTURAL CONSULTING SERVICES, P.C. REFER TO DECONSTRUCTION SEQUENCE ON SHEET LP-2.

- PLAN.

## SLOPE STABILIZATION SPECIFICATIONS


THE CONTRACTOR SHALL VERIFY THE EXISTING CONDITIONS OF THE SITE NOTIFY THE PROJECT LANDSCAPE ARCHITECT OF ANY DIFFERENCE WITH THAT NOTED ON THE SITE PLANS.

PITCH ALL AREAS TO DRAIN.

THE CONTRACTOR SHALL CONTACT "CALL BEFORE YOU DIG" (1-800-922-4455) AND HAVE THE EXISTING UTILITIES LOCATED PRIOR TO THE START OF SITE WORK.

- PROVIDE A MINIMUM OF 4" OF TOPSOIL OVER ENTIRE SLOPE THAT IS TO BE STABILIZED. REGRADE SLOPE TO A MAXIMUM GRADE OF 1:2 (V:H) SLOPE
- SOIL TEST: ADD LIME AND FERTILIZER AS RECOMMENDED BY SOIL ANALYSIS. INCORPORATE ANY AMENDMENTS INTO THE SOIL. ALL INCORPORATING ACTIVITIES SHOULD BE DONE IN A MANNER THAT WILL LEAVE THE SOIL ROUGH, WHICH WILL MINIMIZE SOIL EROSION AND RAPID RUN-OFF.
- FINISH GRADE SHALL BE COMPACTED AND WITH A SMALL TRACK MACHINE TO PROVIDE A SECURE AND ROUGHED SURFACE FOR SEEDING PRIOR TO HAND FINISHING.
- SEEDING METHOD: AREA SHALL BE HAND SEEDED. ONCE THE SEED HAS BEEN BROADCAST, LIGHTLY RAKE TO COVER THE SEED (APPROX. 1/4"-1/2" DEEP). SEED ENTIRE AREA WITH EQUAL PARTS OF THE FOLLOWING TWO SEED MIXES, BOTH AVAILABLE FROM ERNST CONSERVATION SEEDS (WWW.ERNSTSEED.COM) "QUICK EROSION CONTROL MIX" (ERNMX-104) AND "WARM SEASON GRASS MIX" (ERNMX-117).
- SEED APPLICATION SHALL INCLUDE A STRAW EROSION CONTROL BLANKET. PROVIDE "EC/SC2" STRAW & COIR BLANKET PROVIDED BY PINELANDS NURSERY & SUPPLY (800-667-2729 OR WWW.PINELANDSNURSERY.COM) OR APPROVED EQUAL.

6




SIDE VIEW

COMPACTED SUBGRADE

NOTES:


- DRIVE POSTS TIGHTLY TOGETHER AND SECURE TOPS OF POSTS BY TYING OFF WITH CORD OR WIRE TO PREVENT FLOW-THROUGH OF BUILT-UP SEDIMENT AT JOINT. POSITION POSTS TO OVERLAP AS SHOWN ABOVE, MAKING CERTAIN THAT FABRIC FOLDS AROUND EACH POST ONE FULL TURN.

SILT FENCE-DOUBLE ROW SCALE: NOT TO SCALE



40'		
EN E	AILECL	NT.
Tel: (20 inf	NO.	Landscape Arc

LANDSCAPE & REVISE TO ADDRESS P&Z QUESTIONS
REVISE DETAILS, UPDATE WALL HEIGHT ENVIRONMENTAL LAND SOLUTIONS, LLC Landscape Architecture and Environmental Planning RNIGHT STREET, SUITE 203
RWALK, CONNECTICUT 06851





LUPINSKI RESIDENCE

SITE DEVELOPMENT PLAN

U