

Environmental Land Solutions, LLC

Landscape Architecture & Environmental Planning

8 Knight Street, Suite 203, Norwalk, CT 06851

Tel: (203) 855-7879 Fax: (203) 855-7836

January 26, 2024

Re: Proposed Construction Schedule for proposed Site Plans, prepared for 53 Sugarloaf Drive, Wilton, CT, last revised January 26, 2024.

Schedule is based on working dates and is weather dependent.

No work will be scheduled on Saturdays and Sundays.

Snow and/or rain days within this schedule will extend the finish date.

Site work begins start mid March

<u>Construction Phase</u>	<u>Time to complete</u>
Silt fence and chain link install	3 days
Track pad	1 day
Excavation and hauling	20 days
	(5 truckloads per day) total trips 100
Lower and reconstruct north wall (Crowell)	5 days
Deconstruct west wall (Vizer)	10 days
(time include removing material from property)	
Construct and blend in existing walls	20 days
Lower west wall (Gormley)	5 days
Deconstruct south wall (Cappel)	4 days
Remove and fill in north patio	3 days
Drainage galleries install	4 days
Grade and topsoil	5 days
<u>Clean up</u>	<u>3 days</u>

Total 83 working days (16.5 week)

Site work finishes Mid July

Sugarloaf 53-wilton-Schedule 1-26-24