

Change Order Number:	003
Date:	6/15/2023
Project Name and Number:	CTA20I118A_Wilton CT State Tie In
Customer Name:	Town of Wilton, CT
Customer Project Mgr:	Paul Zito

The purpose of this Change Order is to: *(highlight the key reasons for this Change Order)*

Transfer Station site improvement and additional equipment.
Credit for Troop G coverage test.

Contract #: CTA20I118A	Contract Date: 6/24/2022
-------------------------------	---------------------------------

In accordance with the terms and conditions of the contract identified above between Town of Wilton, CT and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$4,010,505
Previous Change Order amounts for Change Order numbers [0] through [2].	\$258,121.60
This Change Order:	\$44,606.58
New Contract Value:	\$4,313,233.18

Completion Date Adjustments

Original Completion Date:	12/31/2024
Current Completion Date prior to this Change Order:	12/31/2024
New Completion Date:	12/31/2024

Changes in Equipment: *(additions, deletions or modifications)* Include attachments if needed

Additional equipment for FD:

QTY	APC	NOMENCLATURE	DESCRIPTION
1	112	T7039	GTR 8000 Base Radio
1	595	CA03678AA	ADD: ASTRO SYSTEM RELEASE 2021.1
1	112	X640AL	ADD: UHF R2 (435-524 MHZ)
1	595	CA01948AA	ADD: DIGITAL CONVENTIONAL SOFTWARE
1	595	CA01954AA	ADD: WILDCARD W/GPIO
1	112	X153AW	ADD: RACK MOUNT HARDWARE

Equipment only sale. No installation included.

COST = \$17,720
Scope of Work Changes: *(additions, deletions or modifications)* Include attachments if needed

Site improvement as follow:

SITE ACQUISITION SERVICES

Provide labor to complete 3rd party application, coordinate SA documents and submit.

ARCHITECTURAL & ENGINEERING SERVICES

Lease exhibit/Site Sketch

TENANT IMPROVEMENT

Install automatic transfer switch and connect to generator, electric main and connect to alarm panel

ADDITIONAL ITEMS

Furnish materials and labor to install proposed H frame

Furnish materials and labor to install MTS & Gen plug as per MSI & customer request

Furnish materials & labor to install 120' UG 1-inch conduit

Furnish materials & labor to install 120' UG 2-inch conduit

Provide labor to remove existing Towns antennas at thee 124' level once the new antennas are operational .

Prevailing Wage Add

Additional hand digging required for conduit installation from proposed H frame to Generator & Shelter

Itemize risk elements

1. Omissions/Changes in Contractor's Scope of Work
2. Latent conditions, unknown at the time of site walk
3. Permitting/manufacturer delays resulting in remobilization of Contractor crews
4. Rejection of site by FAA, NEPA or zoning authorities and rework
5. Abnormal inflation of construction materials or labor
6. Special requirement of local construction codes not captured in the costs

COST = \$47,198.01

Remove the Troop G coverage test from the contract.

COST = (\$20,311.43)**Changes in SUA and Support Services:** *(additions, deletions or modifications)* **Include attachments if needed. Must be completed by Project CSM.**

NONE

Schedule Changes: *(describe change or N/A)*

NONE

Pricing Changes: *(describe change or N/A)*

Total change order cost = \$44,606.58

Customer Responsibilities: *(describe change or N/A)*

As stated in the contract

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)

Upon completion of this change order

Purchase Order Requirements for this Change Order (select only one).

- A Purchase Order is required - included with this change order and is attached.
- No Purchase Order is required - Customer affirms that this change order document is the only notice to proceed required, that funding has been encumbered for this change order in its entirety, and that no further purchase orders will be issued against this change order,
- No Purchase Order required - this is a \$0 Change Order, or a decrease in scope.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola Solutions, Inc.

Customer

By: _____
Printed Name: _____
Title: _____
Date: _____

By: _____
Printed Name: _____
Title: _____
Date: _____

Reviewed by: _____
Motorola Solutions Project Manager

Date: _____